

Chief Executive Officer
Michael Thurmond

DEPARTMENT OF PLANNING & SUSTAINABILITY


Interim Director
Cedric Hudson

| Land Development Environmental Inspection Report | |
|--|--|
| Inspector Name: A. McDyess/E. Emmett/D. Pearson | Date: 4/4/2023 |
| Owner/Tenant/Contractor: Alan Williams | Phone: 770-354-3392 |
| Address of Subject Property: 561 Key Rd / 1350 Constitution | District/Zone: 15 081 08 001 |
| Permit No.: 1245564 | NPDES Tracking No. N/A |
| <u>Site Visit Purpose:</u> - Follow-up site inspection after the Zoom appointment -- It has been confirmed that all the violations from the site visit on 3/28/2023 and the corrective maintenance recommendations made by the inspectors have been corrected and compliance has been obtained. | <u>Compliance/Violation Determination:</u> -BMPs compliance obtained -Silt Fence in the GA Power Easement Area that the protesters damaged/destroyed has been corrected. - No sediment escape or environmental impacts observed. -Repairs to all the silt fence and tree protection has been made, the site is in compliance and is environmentally up to DeKalb County Ordinance. |
| Notice of violations Issued? No, construction violations were observed. | Stop Work Order issued? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| Follow up action: TBD | Re-inspection date: TBD |
| Violations code reference: None | |
| Referred to another department/division: No | |

General Observations

| | | | |
|-----------------------------|-----|--|-----|
| Storm water violation | NO | Rain Fall Incident? | NO |
| Construction site violation | NO | Discharge event? | NO |
| BMP's Install Properly? | YES | Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained? | NO |
| During Storm event | N/A | Are non-storm water discharges (e.g., wash water, dewatering) properly controlled? | N/A |
| Post Storm Event? | YES | Are all slopes and disturbed areas not actively being worked properly stabilized? | N/A |
| Stream buffer violations? | NO | Are discharge points and receiving waters free of sediment deposits? | N/A |

Report Certification

| Position/Title: | Name: | Signature | Date |
|-----------------|----------------|--|----------|
| Site Inspector | Deidra Pearson |  | 4/5/2023 |

Inspection Photos:
Re: 1350 Constitution/561 Key

COMPLIANCE STATUS:



Previously Damaged Perimeter Silt Fence Power Easement - 1350 Constitution/561 Key



Previously Destroyed Perimeter Silt Fence at Power Easement Area

Apr 4, 2023 10:22:31 AM
33.69237142N 84.33555671W
1300 Constitution Road Southeast
Atlanta, DeKalb County 30316
United States



Apr 4, 2023 10:43:39 AM
33.69685841N 84.33796873W
1300 Key Road Southeast
Atlanta, DeKalb County 30316
United States



ENTRANCE on KEY ROAD (33.69685841N 84.33796873W)



Silt fence repaired where fallen tree damage took place; Hay bales and an extra row of silt fence was added for additional stabilization